

Note: Attach all programming information along with correct panel load schedules with this completed form. Submit this to your authorized Acuity Brands distributor or sales agency for startup. If unknown, call 1-800-535-246.

Project # (If Known): \_\_\_\_\_

PAGE \_\_\_\_\_ OF \_\_\_\_\_

Project Name: \_\_\_\_\_ Today's Date: \_\_\_\_\_

To ensure your project is installed properly and commissioned on time, we need you to evaluate the following. If you have any questions, please call 1-800-345-4448 and our support staff will be glad to assist you.

## System Readiness Review:

All Fresco products that were ordered have been received and installed? ☐ Yes ☐ No

All nLight components which will be connected to the Fresco station(s) have been received and installed? ☐ Yes ☐ No ☐ NA  
# nLight devices connected? \_\_\_\_\_

All dimmer/relay cabinets have been mounted, and all power modules are installed and wired? ☐ Yes ☐ No ☐ NA

All dimmer/relay cabinets clean and free of dust and debris? ☐ Yes ☐ No ☐ NA

All loads are connected to control modules or power packs? ☐ Yes ☐ No ☐ NA

All loads have been checked for short circuits? ☐ Yes ☐ No

All controlled lighting fixtures installed? ☐ Yes ☐ No

All lighting fixtures connected to DMX or nLight power packs are easily accessible? ☐ Yes ☐ No ☐ NA

All user interfaces mounted, wired, and grounded? ☐ Yes ☐ No

All factory issued installation documents been received? ☐ Yes ☐ No

Fresco System will be connected to the building Ethernet network? ☐ Yes ☐ No

IT Personnel Contact Information (phone & email): \_\_\_\_\_

What cable type (manufacturer & model) has been used for the following network(s)?

FCN Cable Type \_\_\_\_\_ Approximate total length? \_\_\_\_\_

DMX Cable Type \_\_\_\_\_ Approximate total length? \_\_\_\_\_

All low voltage cables tested for shorts and crossed pairs? ☐ Yes ☐ No

All CAT5 cables (used for nLight) have been terminated with T568B pinout? ☐ Yes ☐ No ☐ NA

All CAT5 cables tested with a LAN cable tester? ☐ Yes ☐ No ☐ NA

Are the DMX fixtures controlled by the Fresco system RDM responders? ☐ Yes ☐ No ☐ Some

All DMX fixtures not controlled by the Fresco system RDM responders have been addressed? ☐ Yes ☐ No ☐ NA

## Programming Information:

Programming information attached with this document? ☐ Yes ☐ No # of pages attached? \_\_\_\_\_

Correct panel load schedules attached with this document? ☐ Yes ☐ No # of pages attached? \_\_\_\_\_

The Factory Startup includes training for owner/operator personnel on the actual operation of the system. Please ensure the availability of those desiring to be trained on the agreed upon date.